QC ABSTRACT

NAME OF WORK: Improvements to Roads and Drains at Badrappa Layout and Surrounding Area in Ward No. 08 Kodigehalli.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Kerb	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
7	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
8	RMC(M20)	Compressive Strength(7days and 28days)	6 set /100-150 cum	136.5	12	12

Date: 13-02-2020

To,

ASSISTANT EXECUTIVE ENGINEER

KODIGEHALLI SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of IMPROVEMENTS TO ROADS AND DRAINS AT BADRAPPA LAYOUT AND SURROUNDING AREA IN WARD NO. 08 KODIGEHALLI.

Ref: 1. Work Order No: BBMP/EE/BTP/WO/181/2019-20

2. Job code: 008-18-000076

We are here with forwarding to Sri. Sambashiva Reddy C #14, 6th Cross, 2nd Main, Gopalappa Layout Manorayanapalya R.T Nagara (P) Bangalore-560032. First and Final bill duly verified and certified that the Work is satisfactory and for a Gross Value of RS.26,70,076.00/- (Rs. Twenty Six Lakhs Seventy Thousand Seventy Six Only).

Thanking you,

Yours faithfully,

For Civil Pro

CIVIL PRO Sig. Date. BANGALORE

R. KARTHIK RECHAN
AUTHORIZED SIGNATORY
CIVIL PRO

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.